

# Stratford upon Avon Town Transport Group [TTG]

## Minutes from a meeting held by Zoom on 9 April 2026

**Present:** Cllr Steve Albon, Aaron Corsi, Cllr George Cowcher, Elizabeth Dixon *Secretary*, Cllr Jenny Fradgley, Cllr Ian Fradgley, Cllr Lorraine Grocott, Mark Haselden, Richard Lees, Andy List, Caroline Nash, Cllr Kate Rolfe, Colin Stewart *Chair*, Jann Tracy, Steve Turner.

**Circulated to Members of the TTG and**

**WCC Councillors:** George Finch, Leader; Dale Keeling, Chair; Jennifer Warren, Transport Portfolio Holder; Stuart Green, Cabinet Support for Transport.

**WCC Officers:** Mark Ryder, Strategic Director for Communities; Richard Fenwick, Director of Highways; David Ayton-Hill, Assistant Director Communities, Transport Planning.

**SDC: Officers:** Tony Perks, Deputy Chief Executive; Cllr Susan Juned, Leader

**Town Council:** Caroline Nash, Town Clerk; Cllr Dani Hunter, Mayor.

**Member of Parliament:** Manuela Perteghella

**Additional information** can be found on the Stratford Town Council website, <https://stratford-tc.gov.uk/town-transport-group/>

**1 Welcome** by Colin Stewart, Chair

**Apologies:** Cllr Dani Hunter, Mayor; Louisa Slator.

**2 Minutes** of 12 March 2026 sent before the meeting had an error. The correct version was distributed after the meeting.

**3 Actions and Matters arising and not on the Agenda:** *Nothing extra.*

**4 South Warwickshire Local Plan (SWLP):** Cllr Cowcher reported on the latest timescale for this work and that it had to be ready by 29 May, when the joint committee will agree the proposals.

**5 Integrated Transport Strategy & Action Plan:**

- 1 The initial bypass reports are now on the SDC website. However, the key formal document, the “Options Appraisal Report” (OAR) is still awaited. The urgent need to safeguard the route, particularly between A46 and Evesham Road, was raised as a current pre-planning application would preclude this solution and lead to a significantly more expensive solution.

**6 Projects: see their status below**

Andy List reported that the Cycle Forum had recently discussed all the projects on TTG project list, and how they might affect anyone using ‘wheels’ not just

cycles! He updated the TTG on their findings, which have been summarized on a note to be sent to Richard Fenwick at WCC.

**7 Planning Applications:** No new applications but many updates for the ones we are tracking.

**8 AOB: Any Other Business: Accessible Stratford:** Elizabeth Dixon said that IndieGo use could be expanded for some users especially for discharge from hospital. SDC held a summit about hospital discharge, and further work is being undertaken.

*Climate Action, Cycle Forum, Neighbourhood Plan, Stratford-Upon-Avon BID, Strategic Partnership:* Colin Stewart represents the TTG on this group and the vision is now changing to delivery, with recommendations for a new structure. Several other TTG members are also part of the Partnership.

*Stratford Society, Technical Sub-Group, Town, District and County Councillors*

**The next TTG meeting is at 9.30am - 11am Thursday 14 May 2026 by Zoom**

Stratford-upon-Avon **9 April 2026**  
**Stratford-upon-Avon Transport Project Status**

	Project	Status	Action	Last Update
1	Pedestrian priority of Bridge Street & High Street	<p>The Strategic Partnership has now been advised that a Masterplan is to be tendered, which will provide 2 options:</p> <ol style="list-style-type: none"> <li>1. Low level intervention plan that will deliver on a modest level, the key aims and objectives and can be implemented within 12 months (subject to TRO and other statutory permissions) at a reasonable cost. Designed to RIBA 4 including any technical surveys required to inform this.</li> <li>2. Aspiring intervention plan that will deliver on a more aspirational level, the key aims and objectives and could be implemented within 24 - 36 months (subject to TRO and other statutory permissions) subject to funding. RIBA stage 2 only.</li> </ol> <p>CS had pointed out to WCC that there has been a lot of work done previously, and to expedite the outcome it would be essential to ensure all was considered and not repeated. To this end, he noted that WCC's briefing had omitted the 2009 "Walkable Core" report which set out proposals and basis which are considered by many to be the most comprehensive and could shorten some of the timescales in the proposal.</p>	WCC	13.02.26
2	Birmingham Road	<p>LG meetings with WCC project group ongoing.</p> <p><b>Dangerous side road entries and exists exist at Oakleigh Road and Justins Avenue:</b></p> <p>CS has corresponded several times with Richard Fenwick (Director of Highways) since mid-December. The latest response is</p>		

		<p>that while WCC consider the side roads safe, they are now looking at what changes can be made. CS has reiterated the concern that the junctions are non-compliant particularly in terms of sight line obstruction due to the two-lane approach from the right.</p> <p>LG advised reinstatement of ghost islands or traffic signals are now under consideration. CS noted these were the options put forward in his emails starting 14 October 25.</p> <p><b>Richard Fenwick advised changes being looked at. TTG members reinforced the urgency.</b></p>	<p>WCC</p> <p>WCC</p>	<p>13.02.26</p> <p>12.03.26</p>
3	Clopton Bridge / Tiddington Road Junction	<p><b>Original scheme withdrawn.</b></p> <p>Project now limited to replacing the pelican crossings outside Cox's Yard with a signal-controlled junction.</p> <p>KR advised the scheme has run into difficulties as a sliver of land is required to allow for the circulating lane on the gyratory to be widened to 2-lane. CS and AL repeated their comments from when this proposal was first aired in 2021, questioning whether 2-lanes were needed. CS showed the meeting the layout and traffic figures which he had sent to councillors, illustrating only a relatively small number of vehicles would use the widened 2-lane approach, and suggested this should be reviewed for value for money, when an alternative would be to keep existing kerb lines, and change the electronics from pelicans to traffic signals.</p> <p>WCC insist the planned changes are suitable.</p> <p><b>KR advised that 2-lanes into town would now be reduced to 1 as TTG suggested!</b></p>	<p>WCC</p> <p>KR</p> <p>KR</p> <p>KR</p>	<p>12.6.25</p> <p>9.10.25</p> <p>13.11.25</p> <p>13.02.26</p>
4	Evesham Roundabout	<p>Now open, WCC to decide how to connect cycle paths through the junction. WCC still to commission design work.</p> <p><b>Update awaited.</b></p>	<p>WCC</p> <p>SA</p>	<p>14.12.23</p> <p>9.10.25</p>

5	Alcester Road A46 Roundabout (Shottery Relief Road)	Meeting 28 Feb. arranged by our MP, confirmed this work will start once Birmingham Road is complete. <b>Work has now started .</b>		13.11.25
6	Alcester Road Cycle Tracks	Stephen Rumble presented proposals to TTG at 11.7.24 meeting. CS wrote with simple suggestions to accommodate LTN1/20 requirements at junctions on 12.7.24. No response. Councillors to chase. Plans have been shown to Cycle Forum and there will be consultation. Connection to A46 OK, but connection to town is still an issue. <b>AL to arrange meeting with three Councillors.</b>	AL	15.07.25
7	Western Bypass	<b>See item 6 on agenda</b>		12.03.26
8	Greenway All-weather Surfacing	Phase 1: Milcote to SuA works complete, however the surface which was understood to be bonded all weather tar & chip, appears to be loose unwashed round gravel including significant fine material and dust. It has been noted it is difficult to wheel through on bikes, push chairs. S106 wording, which specifies a <b>“sealed all-weather surface on the Greenway between the site and Stratford-upon-Avon, to make the route suitable for cycle commuting and other utility journeys from the site.”</b> Which clearly is not what has been constructed. Still unresolved. KR has received a call from WCC’s Andrew Pau, saying they will be meeting with the contractor to understand why this surface was put in place rather than a chip and tar with composite surface. AP will come back to KR mid-October. <b>WCC now advise they will sweep loose gravel 17 November. Meeting on site with WCC 1.12.25.</b> <b>SDC have allocated £600k for Milcote to Long Marston. All agreed a specification should be agreed before work commences.</b>	WCC KR/CS /ED	9.10.25 13.11.25

9	Canal Quarter Regeneration	Waiting for a decision after the site is bought.	SDC	8.05.25
10	Gateway	Work commissioned for Arden Street Car Park demolition.	SDC	13.11.25
11	Warwick Road	Complete. Cycle Forum had been discussing extension into town using existing wide paving in front of Grosvenor Hotel, with TS. Works are mainly signing. LG requested to chase. Request from LG again	LG	13.11.25
12	Tow Path improvement, Bishops Lane to Timothy's Bridge Rd.	S106 Funding available from Bishopton Housing development. SDC negotiating with Canal & Rivers Trust to do the work. Third Party insurance claim is the hold up. GC requested to follow up possibility of SDC doing the work to remove the landslip and recharge land owner. GC will investigate	SDC  GC  GC	12.10.23  8.05.25  13.10.25
14	Banbury Road cycle route extension to Sonnett Park.	S106 funding received from development. Feasibility study being undertake. KR advised this has now hit the buffers as the S106 allocation was £220k, and works expectation is £600k. This discrepancy has happened frequently, CS asked how incorrect S106 allowances are set?	SDC/ WCC	13.02.26
15	Tramway footpath extension	Funding for extension past Seven Meadows road and going past Waitrose.	AL	13.10.25